

OL/NBPO Weekly Report - Period Ending 14 August 1984

I. Progress Reports on Tasks Assigned by the DCI/DDCI:

Nothing.

II. Items or Events of Major Interest That Have Occurred During the Preceding Week:


New Building Construction

- a. Hyman construction managers have informed the Agency that the temporary parking lot behind the Printing Plant will be ready for Agency occupancy in mid-September. Relocation of employee vehicles from West lot to the temporary lot will allow work on the parking deck to begin.
- b. Agency and GSA representatives are in Detroit participating in the final design review for the last construction package which contains the erection of the office building. Current plans call for printing production of bid packages starting in September and an invitation to bid in October.

III. Significant Events Anticipated During the Coming Week:

Nothing.

STAT


Chief, New Building Project Office, OL

Distribution:

- 1 - D/OL
- 1 - C/I&MSS/OL